



AVINOR AS

Appendix C

Time Schedule and Deadlines

Table of Content

1. General.....	3
2. Milestones.....	3

1. General

At the point of Contract award, the Milestones below will be updated to reflect the agreed schedule. Milestones after the point of award, are mandatory dates for execution of works in the Contract.

Later changes in the schedules may impose changes with respect to agreed milestones.

Milestones are in general subject to compensation for delay (Day penalties), see table below.

2. Milestones

Milestone Number	Description of milestone	Date	Day penalties (EUR)
M0	Signing of Contract	01.12.2026	
M1	Administrative submission <i>Upon submission of approved Administrative documents in accordance to Contract.</i>	14.12.2026	500
M2	Delivery of first version of design <i>Upon submission of an agreed first version of design</i>	15.01.2027	500
M3	Completion of detail design <i>Upon submission of <u>approved</u> detailed design documents.</i>	12.02.2027	500
M4	Pre-FAT conducted <i>Upon submission of conducted Pre-FAT report.</i>	12.03.2027	500
M5	Factory Acceptance Test (FAT) completed for all parts. <i>Upon performed and approved FAT according to agreed test specifications.</i>	02.04.2027	500
M6	Compliance approved <i>Compliance is achieved and installation can commence.</i>	16.04.2027	500
M7	Delivery of all O&M documentation - first version <i>Upon submission of all O&M documentation</i>	23.04.2027	500
M8	Start installation - West side <i>Note: All works will be carried out in the red zone with a high degree of security.</i>	03.05.2027	500
M9	Mechanical and electrical installation complete - West side <i>Verifications performed.</i>	14.05.2027	500
M10	SIT completed - West side <i>Upon performed and approved SIT according to agreed test specifications.</i>	21.05.2027	500
M11	Site Acceptance Test (SAT) completed for all parts. - West side <i>Upon performed and approved SAT according to agreed test specifications.</i>	28.05.2027	1000
M12	Start of Stability Test Period - West side <i>In general, any defects measured outside the system tolerances will cause the stability test to be restarted, after correction.</i>	04.06.2027	500
M13	Start installation - East side <i>Note: All works will be carried out in the red zone with a high degree of security.</i>	02.08.2027	500

Milestone Number	Description of milestone	Date	Day penalties (EUR)
M14	Mechanical and electrical installation complete - East side <i>Verifications performed.</i>	13.08.2027	500
M15	SIT completed - East side <i>Upon performed and approved SIT according to agreed test specifications.</i>	20.08.2027	500
M16	Site Acceptance Test (SAT) completed for all parts. - East side <i>Upon performed and approved SAT according to agreed test specifications.</i>	27.08.2027	1000
M17	Start of Stability Test Period - East side <i>In general, any defects measured outside the system tolerances will cause the stability test to be restarted, after correction.</i>	03.09.2027	500
M18	Final documentation <u>approved</u> <i>Upon delivery and completion of all documentation. Electronic copies stored in Purchasers system.</i>	17.09.2027	500
M19	Delivery/Handover – Start of Guarantee Period - West side <i>As soon as the Stability test period of 90 days is completed and accepted, Delivery/Handover is performed and the guarantee period starts.</i>	19.11.2027	500
M20	Delivery/Handover – Start of Guarantee Period - East side <i>As soon as the Stability test period of 90 days is completed and accepted, Delivery/Handover is performed and the guarantee period starts.</i>	18.02.2028	500
M21	Remedial Work for both sites completed <i>Upon completion of all remedial work. All remedial work shall be inspected and approved.</i>	17.03.2028	500